

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – Ranga Reddy District – PMGSY-Ph XI – “Construction of High Level Causeway on Road from Balajinagar Tanda to vittaipally at (7/0 to 8/0 KM) of Talakondapally (M) of Rangareddy District” with an Est. Cost of Rs.91.30 lakhs – Request for sanction of post facto Extension of Agreement Time without penalty up to 18.07.2019 (227) days without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 213**

**Dated: 30-05-2020**

**Read:-**

From the CE, PR, (PMGSY), Lr.No.AEE/DEE-II/PMGSY/ RR/Balajinagar/2017,  
dated:25.04.2020.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Post Facto Extension of Agreement Time up to 18.07.2019 (227) days in respect of the work “Construction of High Level Causeway on Road from Balajinagar Tanda to Vittaipally at (7/0 to 8/0 KM) of Talakondapally (M) of Rangareddy District” without imposing any penalty, as the delay is not attributed to the contractor due to Revised drawings, heavy rains and land dispute.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

**Copy to:**

The PS to Hon’ble M(PR,RD&MB).  
SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**